

TIGER II		Tiger II		19-Aug-10 11:16		
Activity ID	Activity Name	Original Duration	Start	Finish	Schedule % Complete	
<b>TIGER II Grant</b>		732.0d	13-May-11	27-Mar-14	0%	
TGII.010	TGII - TIGER II Grant Work Begins	0.0d	13-May-11*		0%	
TGII.020	TGII - TIGER II Grant Design	194.0d	13-May-11	16-Feb-12	0%	
TGII.030	TGII - TIGER II Grant Construction	538.0d	17-Feb-12	27-Mar-14	0%	
TGII.040	TGII - TIGER II Grant Construction Complete	0.0d		27-Mar-14	0%	
<b>New Water Avenue</b>		309.0d	13-May-11	30-Jul-12	0%	
RW 4501.00	WA - OMSI ROW Acquisition	194.0d	13-May-11	16-Feb-12	0%	
RW 4504.00	WA - Portland Opera ROW Acquisiton	194.0d	13-May-11	16-Feb-12	0%	
NWA.010	WA - New Water Avenue Begins	0.0d	17-Feb-12*		0%	
NWA.020	WA - Demo Temporary Roadway and Wall, Wood Structure, and Freight Rail	20.0d	17-Feb-12	15-Mar-12	0%	
NWA.030	WA - Excavation	20.0d	16-Mar-12	12-Apr-12	0%	
NWA.040	WA - Utilites Installation (Storm, Water, and Electrical)	15.0d	13-Apr-12	03-May-12	0%	
NWA.050	WA - Backfill and Compaction	15.0d	04-May-12	24-May-12	0%	
NWA.060	WA - Roadway, Driveways, Sidewalk, Curb, and Gutter Installation	25.0d	25-May-12	29-Jun-12	0%	
NWA.070	WA - Striping, Lighting, and Landscaping	20.0d	02-Jul-12	30-Jul-12	0%	
<b>Oregon Pacific Rail Road</b>		443.0d	15-Oct-12	10-Jul-14	0%	
OPRR.010	OPRR - ORHF Site 1 Available	0.0d	15-Oct-12*		0%	
OPRR.020	OPRR - Phase 1 (Demo Tracks, Install Track 102, 103, 104, 105, & 106, ties, and Install Sw...	55.0d	15-Oct-12	02-Jan-13	0%	
OPRR.030	OPRR - Phase 2 (Demo Track, Install Track, Ties, and Switch At PCC)	10.0d	03-Jan-13	16-Jan-13	0%	
OPRR.040	OPRR - Phase 3 (Demo Track, Install Tie and Track On Track 101) and At-Grade Crossing	30.0d	17-Jan-13	27-Feb-13	0%	
OPRR.050	OPRR - Phase 4 (Install New Tracks and Ties, Switch)	15.0d	28-Feb-13	20-Mar-13	0%	
OPRR.060	OPRR - Phase 1, 2, 3, 4, and At-Grade Crossing Complete	0.0d		10-Jul-14*	0%	
<b>Clinton Street to Willametter River MUP</b>		130.0d	03-Jun-13	04-Dec-13	0%	
B&PI.010	B&PI - Clinton Street to Willamette River Bicycle and Pedestrian Improvements Start	0.0d	03-Jun-13*		0%	
B&PI.020	B&PI - Construct 2,000 LF of Multi Use Path and Bike Boulevard Improments	130.0d	03-Jun-13	04-Dec-13	0%	
B&PI.030	B&PI - Clinton Street to Willamette River Bicycle and Pedestrian Improvements Complete	0.0d		04-Dec-13	0%	
<b>Rhine Pedestrian Bridge</b>		126.0d	30-Sep-13	27-Mar-14	0%	
RPB.010	RPB - Rhine Pedestrian Bridge Construction Starts	0.0d	30-Sep-13*		0%	
RPB.020	RPB - Construct Lafayette Pedestrian Bridge and Ramp	126.0d	30-Sep-13	27-Mar-14	0%	
RPB.030	RPB - Rhine Pedestrian Bridge Construction Complete	0.0d		27-Mar-14	0%	
<b>Kellogg Lake Bike/Pedestrian Bridge</b>		279.0d	22-Aug-12	25-Sep-13	0%	
KLBP.010	Kellogg Lake Bike/Pedestrian Bridge Constructioin Begins	0.0d	22-Aug-12*		0%	
KLBP.020	PLPB - Construct Kellogg Lake Bike/Pedestrian Bridge	279.0d	22-Aug-12	25-Sep-13	0%	
KLBP.030	KLBP - Kellogg Lake Bridge Bike/Pedestrian Bridge Complete	0.0d		25-Sep-13	0%	